Tremco CPG UK Limited
Cavendish House, Unit 1, Enterprise 36, Barnsley, S75 3DZ

BUILDEASE PRE-CUT ICF KIT

DISTRIBUTOR BILL OF MATERIALS

PROJECT DETAILS	
Estimate Number	ES26-075
Date	05/11/2026
Valid Until	05/12/2026
Site Name	Plot 1, The Rectory, Ightham
Site Address	Plot 1, The Rectory, Bates Hill, Ightham, Kent TN15 9BG
Opportunity Number	ES26-075
Total Plots	1 - Plot 1 (3 houses on the development; Plots 2 + 3 not included)

DISTRIBUTOR DETAILS (please complete)	
Distributor Company Name	ICF Supplies Ltd
Contact Name	Tom Barrett
Contact Email	tom@icfsupplies.co.uk
Contact Phone	01268 542748
Your Reference	Sales quote 26/1486 - Plot 1 The Rectory (Home Helpers Hub Ltd)

INSTRUCTIONS: Yellow-highlighted cells are editable. Enter your sale rates on the "Bill of Materials" sheet to calculate your totals. The "Pricing Summary" sheet will update automatically.

DISTRIBUTOR RATE CARD

Enter your sale rates below (yellow cells). Rates automatically apply to every occurrence in the Bill of Materials below.

SKU	Description	Category	Bundle Size	Priced By	Your Rate (£)
NUS-IX496-06	6in XR35 Straight	ICF FORMS	2	Per Each	
NUS-IX490-06	6in XR35 90° Corner	ICF FORMS	4	Per Each	
NUS-A0ECF-06	End Caps (6in XR35)	ACCESSORIES	40	Per Bundle	
NUS-ABLOK-06	Form-Lock (6in XR35)	ACCESSORIES	10	Per Bundle	
NUS-PLINT-06	Lintel Closures (6in XR35)	ACCESSORIES	60	Per Each	
NUS-SF-BOX	Spray Foam Cans	ACCESSORIES	12	Per Bundle	
NUS-A0VJC-00	Vertical Joint Clips	ACCESSORIES	200	Per Each	

DETAILED BILL OF MATERIALS BY PLOT

Rates are pulled automatically from the Rate Card above. Extended totals calculate based on pricing unit (per-each or per-bundle).

SKU	Description	Category	Qty Req.	Bundle Size	Bundles	Priced By	Rate (£)	Extended Total (£)
Plot 1 - L1 Ground floor (courses 1-6)								
NUS-IX496-06	6in XR35 Straight	ICF FORMS	34	2	17	Per Each		£0.00
NUS-IX496-06	6in XR35 Straight PC (Pre-Cut)	ICF FORMS	30	2	15	Per Each		£0.00
NUS-IX490-06	6in XR35 90° Corner	ICF FORMS	88	4	22	Per Each		£0.00
Plot 1 - L2 First floor to wall plate (courses 7-12)								
NUS-IX496-06	6in XR35 Straight	ICF FORMS	40	2	20	Per Each		£0.00
NUS-IX496-06	6in XR35 Straight PC (Pre-Cut)	ICF FORMS	26	2	13	Per Each		£0.00
NUS-IX490-06	6in XR35 90° Corner	ICF FORMS	99	4	25	Per Each		£0.00
Plot 1 - L3 Front gables (right raked 45 deg; left on the bay-front line, raked to the clipped hip)								
NUS-IX496-06	6in XR35 Straight	ICF FORMS	2	2	1	Per Each		£0.00
NUS-IX496-06	6in XR35 Straight PC (Pre-Cut)	ICF FORMS	7	2	4	Per Each		£0.00
NUS-IX490-06	6in XR35 90° Corner	ICF FORMS	4	4	1	Per Each		£0.00
Plot 1 - Accessories, whole build (rounded to packs once - ICF Supplies rules, Rev A)								
NUS-A0ECF-06	End Caps (6in XR35)	ACCESSORIES	128	40	4	Per Bundle		£0.00
NUS-ABLOK-06	Form-Lock (6in XR35)	ACCESSORIES	58	10	6	Per Bundle		£0.00
NUS-PLINT-06	Lintel Closures (6in XR35)	ACCESSORIES	72	60	2	Per Each		£0.00
NUS-SF-BOX	Spray Foam Cans	ACCESSORIES	6	12	1	Per Bundle		£0.00
NUS-A0VJC-00	Vertical Joint Clips	ACCESSORIES	686	200	4	Per Each		£0.00

MATERIALS TOTAL	**£0.00**

REV A (05.11.26) - revised to ICF Supplies' review of Rev 0. SCOPE: Nudura 6in XR35 external walls only, ground + first floor to the wall plate (12 courses = 5,486 above the slab; GF FFL = slab + 225, so 5,261 above GF FFL); the catslide wall (low eaves) stops at 10.5 courses = 4,801 - an extra half course over Rev 0 to close the gap under the rafters; ICF starting on the slab (no footing blocks); the right front gable raked 45 deg to the roof; the left (jerkinhead) gable as ICF Supplies' model - on the bay-front line across the full width with returns over the wings, raked to the verge and flat at 15 courses (6,858) under the clipped hip. Internal walls, partitions, chimney, roof, floors, stairs, windows and finishes are NOT included - they are shown in the 3D model as design assumptions only. Pre-cut by BuildEase (optimised cut list); stock forms + accessories by the distributor from this BOM; alignment / props by the distributor. Concrete (core fill) approx. 33.9 m3 net: 152 core, 54.1 m of core centre line x 5,486 (12 courses; catslide wall 10.5) + the two front gables, less 24 openings - no allowance for waste or the pump line.

DESIGN ASSUMPTIONS (to confirm - drawing 9172-SK10 is PRELIMINARY): (1) door thresholds at GF FFL = slab + 225 (150 PIR + 75 screed inside the ICF): the inside panel is cut away below each door and the insulation / screed run to the outside panel; (2) the lounge + study bays (GF + FF) and the rear kitchen bay doors are OPEN ON 3 SIDES - each face a void through the ICF, glazed corner to corner, over an ICF sill up-stand and under an ICF band carried on SHS 100x100 steel posts in the core at the bay corners (10 No., by others - engineer to design); (3) the wall runs are fitted to Nudura Bond (203 mm web increments) from ICF Supplies' model so there are NO stack joints - the house is about 90 mm narrower than drawn (13,360 across the front), individual runs move by up to about 100 mm and the kitchen bay projects 1,219 (drawn 1,112); please confirm with the architect; (4) the left gable sits on the bay-front line - the jetty support over the set-back wings is by others (engineer); (5) chimney breast by others, no fireplace opening; (6) accessories to ICF Supplies' rules, rounded to packs ONCE for the whole build: VJCs on course 1 (4 / joint), course 2 + top course (2 / joint) and every corner joint (4) on the GF, reduced to course 1 + top course on the FF and gables; Form-Lock GF course 2 + top course, FF top course only; spray foam 6 cans.

PALLET & DELIVERY BREAKDOWN

FULL FORM PALLETS	Pallets	Forms/Pallet	Forms
Distributor delivers full forms directly to site			
Straight Xr35	3	36	76
Corner	22	9	191
Total Full Form Pallets	**25**		

PRE-CUT FORM PALLETS (BuildEase Delivers)	Pallets	Forms/Pallet	Forms
Straight Xr35	1	26	26
Straight Xr35	1	30	30
Straight Xr35	1	7	7

BUILDEASE HAULAGE	Loads	Rate/Load	Total Cost
Pre-Cut Delivery - Tankersley to TN15 9BG (210 road miles)	1	£638.09	£638.09
BuildEase Haulage Total			**£638.09**

NOTE: the pallet counts above are the Proposal Generator's standard estimate. The BuildEase stack sheets (pallet plan from the 3D model) give 17 pallets for the whole kit on 2 artic deliveries (GF, then FF + gables) if everything travelled together.

BUILDEASE SERVICES

All prices below are fixed BuildEase charges (not editable).

PRE-CUT SERVICE FEES	Modelling	Manufacturing	Total
Plot 1 - The Rectory (Plot 1) — Design	£707.79	£1,255.96	£1,963.75
Pre-Cut Fees Total			**£1,963.75**

ALIGNMENT SYSTEM (Extra Over)	Stillages	Weeks	Total
Alignment System - NOT INCLUDED: distributor supplies own alignment			**£0.00**

PRICING SUMMARY

Totals update automatically from your rate entries.

Description	Amount (£)
Supply of ICF Materials & Accessories	£0.00
BuildEase Pre-Cut Service Fee	£1,963.75
Haulage — Pre-Cut Delivery (BuildEase)	£638.09
Alignment System Rental - by distributor (not included)	£0.00

NET TOTAL (Pre-VAT)	**£2,601.84**
VAT @ 20%	£520.37
GRAND TOTAL (Inc. VAT)	**£3,122.21**

All figures are subject to the VAT rate stated. This quotation is valid for 30 days from the date shown.

BuildEase

TERMS AND CONDITIONS

PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

VAT

At Current Rate.

FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

BuildEase

ORDER FORM

ORDER DETAILS	
Estimate / Quote Reference	ES26-075
Site Name	Plot 1, The Rectory, Ightham
Distributor Company	ICF Supplies Ltd
Distributor PO Number	
Order Date	
Requested Delivery Date	

BUILDEASE SERVICES — SELECT REQUIRED	Include?	Description	Amount (£)
BuildEase Pre-Cut Service	Yes	Optimised cutting, drawi	£1,963.75
Haulage — Pre-Cut Delivery	Yes	1 load (pre-cut pallets),	£638.09
Alignment System Rental (E/O) - by distributor	No		£0.00

NET SERVICES TOTAL (Pre-VAT)			£2,601.84
VAT @ 20%			£520.37
TOTAL SERVICES ORDER (Inc. VAT)			£3,122.21

AUTHORISATION

I/We confirm acceptance of the BuildEase Terms and Conditions and hereby place an order for the services selected above.

Authorised By (Print Name)	
Position / Title	
Signature	
Date	

Please complete this Order Form and the Tremco Form PO sheet, then return both to: thomas.smith@tremcocpg.com